

## 9' x 5' Box Storm Culvert

---



### Methodology

---

Ventilation and odor control used:

Forced natural air w/ exhaust.

Rehab method used:

Danby Panel Lok III-E Panels to create box structure, floor, Curved Corners, walls, ceiling. Full annulus grouting with cementitious grout with minimum compressive strength of 6,000 psi.

Cleaning method used (if required) and who cleaned the line:

High pressure (8,000 psi) water blasting performed by Danby installer, SDI, INC.

Method of flow bypass or diversion, if used:

A weir was installed.

## **Hurdles**

---

Problems encountered during construction:

None

Problems encountered after construction:

None